



H.Lee Moffitt Cancer Center
 SRB Atrium Renovation
 Project Schedule (1rev)

ID	Task Name	Duration (work days)	Start	Finish	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
					1	P.O. Execution	1 day	Mon 11/6/17	Mon 11/6/17							
2	Light Fixture Procurement	7 wks	Thu 11/9/17	Tue 1/2/18												
3	Construction	152 days	Wed 1/3/18	Fri 7/27/18												
4	Lighting Replacement	5 wks	Wed 1/3/18	Mon 2/5/18												
5	Terazzo Floor Phase 1	26 days	Sat 2/3/18	Fri 3/9/18												
11	Terazzo Floor Phase 2	24 days	Sat 3/10/18	Wed 4/11/18												
17	Terazzo Floor Phase 3	23 days	Thu 4/12/18	Fri 5/11/18												
23	Terazzo Floor Phase 4	28 days	Sat 5/12/18	Tue 6/19/18												
29	Terazzo Floor Phase 5	28 days	Wed 6/20/18	Fri 7/27/18												

